

**DISTRICT WISE DETAIL OF SCHEME AND UTILIZATION OF FUNDS
UNDER PRIME MINISTER'S GLOBAL SDGS ACHIEVEMENT PROGRAMME (2016-17)
SEPCO**

Sr. No.	Name of MNA	District	Constituency	Schemes (Nos.)				Funds (Million)				Progress (%age)		No. of Poles Installed	No. of Poles To Be Installed
				Received	Completed	Not Workable	Under Progress	Received	Expenditure Incurred	Expenditure To be Incurred	Not Workable	Financial	Physical		
01	Mr. Ghous Bux Khan Mahar	Shikarpur	NA-203	25	24	01	00	19.589	18.870	0.000	0.720	96%	100%	154	00
02	Mr. Ghulam Murtaza Khan Jatoi	N.S. Feroze	NA-211	32	32	00	00	30.433	30.433	0.000	0.000	100%	100%	283	00
03	Mr. Ghulam Murtaza Khan Jatoi	N.S. Feroze	NA-211	44	44	00	00	49.505	49.505	0.000	0.000	100%	100%	485	00
04	Syed Sadaruddin Shah	Khairpur	NA-216	13	12	01	00	30.456	28.761	0.000	1.695	94%	100%	333	00
05	Syed Sadaruddin Shah	Khairpur	NA-216	39	39	00	00	49.166	49.166	0.000	0.000	100%	100%	507	00
06	Syed Kazim Ali Shah	Khairpur	NA-217	51	51	00	00	49.923	49.923	0.000	0.000	100%	100%	473	00
Grand Total				204	202	02	00	229.072	226.658	0.000	2.415	99%	100%	2235	00

Status as on 30-04-2018

**SDGs PROGRESS, WORK WISE DATE OF COMPLETION, PRESENT STATUS OF EACH WORK
SHOWING NO. OF POLES INSTALLED / TO BE INSTALLED etc
IN RESPECT OF CONSTRUCTION CIRCLE SEPCO**

Name of Company: SEPCO

Date : 30-04-2018

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
District Shikarpur (NA-203)										
01	(Renovation) Jan Muhammad Lashari	G.Yasin	Shikarpur	0.518	100%	100%	8	-	04-2018	Completed
02	Tunia	Lakhi	Shikarpur	1.780	100%	100%	21	--	02-2018	Completed
03	(Renovation) Godo Detho	G.Yasin	Shikarpur	0.507	100%	100%	08	-	01-2018	Completed
04	(Renovation) Work Andal Marfani	G.Yasin	Shikarpur	0.516	100%	100%	11	-	01-2018	Completed
05	(Renovation) Nim	G.Yasin	Shikarpur	0.508	100%	100%	08	-	01-2018	Completed
06	(Renovation) Work Faqir (Goath) Muhammad Khakhrani	G.Yasin	Shikarpur	0.790	100%	100%	16	-	01-2018	Completed
07	Molvi Ghulam Qadir Panhwar	Lakhi	Shikarpur	0.935	100%	100%	09	-	12-2017	Completed
08	Ghulam Shabir Mahar	Lakhi	Shikarpur	0.617	100%	100%	03	-	12-2017	Completed
09	Muhammad Malook Seelro	G.Yasin	Shikarpur	1.196	100%	100%	13	-	12-2017	Completed
10	Ghulam Hyder Kehar	G.Yasin	Shikarpur	0.861	100%	100%	06	-	12-2017	Completed
11	Village Khan Muhammad Dahani	G.Yasin	Shikarpur	0.710	100%	100%	05	-	12-2017	Completed
12	Ali Hyder Jaffery	G.Yasin	Shikarpur	0.740	100%	100%	07	-	11-2017	Completed
13	(Renovation) Illyas Wadhio	G.Yasin	Shikarpur	0.522	100%	100%	04	-	10-2017	Completed
14	Khuda Bux Meerli	G.Yasin	Shikarpur	0.576	100%	100%	02	-	10-2017	Completed
15	Add T/F 50+25 KVA Wazirabad	Lakhi	Shikarpur	0.855	100%	100%	01	-	10-2017	Completed

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
16	Add T/F Atta Muhammad Malik	Lakhi	Shikarpur	1.971	100%	100%	11	-	09-2017	Completed
17	Suleman Brohi	G.Yasin	Shikarpur	0.541	100%	100%	02	-	09-2017	Completed
18	(Renovation) Aurangabad	G.Yasin	Shikarpur	0.505	100%	100%	03	-	09-2017	Completed
19	(Renovation) Amorte	G.Yasin	Shikarpur	0.580	100%	100%	06	-	09-2017	Completed
20	Add: T/Former Banbheer	G.Yasin	Shikarpur	0.565	100%	100%	03	-	09-2017	Completed
21	Mor Khan Chandio Deh Noor Gah	G.Yasin	Shikarpur	0.597	100%	100%	03	-	09-2017	Completed
22	Add: T/F Near Animal Dhak Bilak Muhalla Lakhi	Lakhi	Shikarpur	0.533	100%	100%	01	-	09-2017	Completed
23	Add: T/F 50+25 KVA Maseeti	Lakhi	Shikarpur	1.018	100%	100%	02	-	09-2017	Completed
24	Add: T/F 50+25 KVA Jeo Mahar	Lakhi	Shikarpur	0.929	100%	100%	01	-	09-2017	Completed
25	Rustam Deenari	G.Yasin	Shikarpur	0.720	0%	0%	-	-	Not Workable due to Dispute created by Villagers, 05 Nos. HT Pole was approved and Villagers are demanding additional 05 Nos. HT Pole along-with allied material. Hence scheme is not workable & Concerned XEN has been directed to MRN the Material to the R/Store.	
Sub-Total Shikarpur				19.589	96%	100%	154	00		
District N.S.Feroze (NA-211)										
26	Naseer Ahmed Solangi	Moro	N.S.Feroze	0.810	100%	100%	10	-	10-2017	Completed
27	Muhammad Hakim Mari	N.S.F	N.S.Feroze	1.108	100%	100%	13	-	10-2017	Completed
28	Muhammad Yousif Rajper Muhalla Ismail Vistro	N.S.F	N.S.Feroze	1.447	100%	100%	10	-	10-2017	Completed
29	Ghulam Nabi	N.S.F	N.S.Feroze	1.314	100%	100%	15	-	10-2017	Completed
30	Mukhtiar Ahmed	N.S.F	N.S.Feroze	0.990	100%	100%	08	-	10-2017	Completed
31	Haji Daim	Moro	N.S.Feroze	0.537	100%	100%	03	-	10-2017	Completed
32	Muhammad Paryal	Moro	N.S.Feroze	0.766	100%	100%	12	-	10-2017	Completed
33	Nazir Bux Shaikh	N.S.F	N.S.Feroze	0.625	100%	100%	03	-	10-2017	Completed

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
34	Abdul Majeed Shar	N.S.F	N.S.Feroze	1.141	100%	100%	10	-	10-2017	Completed
35	Jani Khan Khoso	N.S.F	N.S.Feroze	1.146	100%	100%	12	-	10-2017	Completed
36	Piara Maree Mohila Ali Dost	M.Pur	N.S.Feroze	1.680	100%	100%	21	-	10-2017	Completed
37	Fatah Muhammad Lashari & Muhalla Niaz Khan	M.Pur	N.S.Feroze	0.916	100%	100%	08	-	10-2017	Completed
38	Muhammad Hashim Jatoi	N.S.F	N.S.Feroze	0.618	100%	100%	04	-	10-2017	Completed
39	Mehmood Jatoi	N.S.F	N.S.Feroze	0.913	100%	100%	09	-	10-2017	Completed
40	Pehlwan Muhammad Ismail Burdi	N.S.F	N.S.Feroze	0.951	100%	100%	08	-	10-2017	Completed
41	Dargah Syed Yaqoob Shah	Moro	N.S.Feroze	1.249	100%	100%	14	-	10-2017	Completed
42	Hyder Jiskani	Moro	N.S.Feroze	0.914	100%	100%	08	-	10-2017	Completed
43	Ali Akbar Dahari	Moro	N.S.Feroze	0.665	100%	100%	04	-	08-2017	Completed
44	Lal Bux Abro	Moro	N.S.Feroze	1.032	100%	100%	09	-	08-2017	Completed
45	Allah Rakhio Jisknai	Moro	N.S.Feroze	0.920	100%	100%	06	-	08-2017	Completed
46	Khushi Muhammad	Moro	N.S.Feroze	0.623	100%	100%	03	-	08-2017	Completed
47	Mir Mazhar Chandio	Moro	N.S.Feroze	0.672	100%	100%	04	-	08-2017	Completed
48	Mouj Ali Sabki	Moro	N.S.Feroze	0.825	100%	100%	06	-	08-2017	Completed
49	Shahan Solangi	Moro	N.S.Feroze	0.597	100%	100%	03	-	08-2017	Completed
50	Abdul Hameed Machi	Moro	N.S.Feroze	1.541	100%	100%	15	-	09-2017	Completed
51	Nadim Rajpoot Mohila Dur Mohammad	N.S.F	N.S.Feroze	0.948	100%	100%	14	-	09-2017	Completed
52	Ghulam Nabi Shar	N.S.F	N.S.Feroze	1.287	100%	100%	13	-	09-2017	Completed
53	Jan Muhammad Fakir Lashari	Moro	N.S.Feroze	1.285	100%	100%	14	-	09-2017	Completed
54	Ali Muhammad Khoso	Moro	N.S.Feroze	0.779	100%	100%	07	-	09-2017	Completed
55	Fakir Muhammad Brohi	Moro	N.S.Feroze	0.697	100%	100%	05	-	09-2017	Completed
56	Hayat Solangi Muhalla Dhani Bux Solangi	Moro	N.S.Feroze	0.672	100%	100%	05	-	09-2017	Completed
57	Haji Ahmed Solangi	Moro	N.S.Feroze	0.767	100%	100%	07	-	09-2017	Completed
Sub-Total N.S.Feroze				30.433	100%	100%	283	-		

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
District N.S.Feroze (NA-211)										
58	Muhammad Koral Rajpar	N.S.F	N.S.Feroze	0.675	100%	100%	4	-	10-2017	Completed
59	Golo Faqir	N.S.F	N.S.Feroze	1.226	100%	100%	15	-	10-2017	Completed
60	Haji Nawab Sangi	M.Pur	N.S.Feroze	1.411	100%	100%	18	-	10-2017	Completed
61	Nizamdin Siyal	N.S.F	N.S.Feroze	1.501	100%	100%	15	-	10-2017	Completed
62	Shuhab Din Jatt	N.S.F	N.S.Feroze	0.895	100%	100%	8	-	10-2017	Completed
63	Abid Ali Rajpar	N.S.F	N.S.Feroze	1.089	100%	100%	15	-	10-2017	Completed
64	Muhammad Yousif Rajpar	N.S.F	N.S.Feroze	0.804	100%	100%	6	-	10-2017	Completed
65	Abdul Karim Rajper Muhalla Imam Bux Rajper	N.S.F	N.S.Feroze	1.910	100%	100%	10	-	10-2017	Completed
66	Ghulam Rasool Mari	N.S.F	N.S.Feroze	1.187	100%	100%	13	-	10-2017	Completed
67	Qasim Mari	N.S.F	N.S.Feroze	1.474	100%	100%	17	-	10-2017	Completed
68	Zahid Wagan	N.S.F	N.S.Feroze	1.686	100%	100%	16	-	10-2017	Completed
69	Irfan Ali Lakho	N.S.F	N.S.Feroze	0.666	100%	100%	5	-	10-2017	Completed
70	Abdul Karim Arain	M.Pur	N.S.Feroze	1.002	100%	100%	10	-	10-2017	Completed
71	Badur Din Bhatti	M.Pur	N.S.Feroze	1.380	100%	100%	16	-	10-2017	Completed
72	Sikandar Ali Mari	N.S.F	N.S.Feroze	1.272	100%	100%	12	-	10-2017	Completed
73	Amir Ahmed Jalbani	Bharya	N.S.Feroze	1.028	100%	100%	8	-	10-2017	Completed
74	Jalal Lashari	N.S.F	N.S.Feroze	0.793	100%	100%	6	-	10-2017	Completed
75	Ali Nawaz Wagan	N.S.F	N.S.Feroze	0.852	100%	100%	7	-	10-2017	Completed
76	Passand Ali Wagan	N.S.F	N.S.Feroze	1.110	100%	100%	12	-	10-2017	Completed
77	Nagar Khan Mari	N.S.F	N.S.Feroze	1.048	100%	100%	11	-	10-2017	Completed
78	Dado Ismail Rajpar	N.S.F	N.S.Feroze	0.993	100%	100%	9	-	10-2017	Completed
79	Malhar Khan Shar	N.S.F	N.S.Feroze	0.882	100%	100%	8	-	10-2017	Completed
80	Ali Khan Solangi Mohalla Sanwan Solangi	Bharya	N.S.Feroze	0.824	100%	100%	7	-	10-2017	Completed
81	Ali Dino Sangi	M.Pur	N.S.Feroze	1.823	100%	100%	24	-	10-2017	Completed
82	Mohammad Bux Brohi Muhalla Ali Sher Brohi	Bharya	N.S.Feroze	1.439	100%	100%	18	-	10-2017	Completed

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
83	Mola Bux Birohi	N.S.F	N.S.Feroze	1.576	100%	100%	19	-	10-2017	Completed
84	Jaam Muhammad Rajpar Muhalla Waheed Rajpar	Bharya	N.S.Feroze	0.852	100%	100%	8	-	10-2017	Completed
85	Bhaly Dino Rajper Muhalla Feroze Gul Rajper	N.S.F	N.S.Feroze	0.859	100%	100%	8	-	08-2017	Completed
86	Mehmood Mubejo Muhalla Muhram Mubejo	N.S.F	N.S.Feroze	0.658	100%	100%	3	-	08-2017	Completed
87	Mir Muhammad Lashari	N.S.F	N.S.Feroze	1.173	100%	100%	5	-	08-2017	Completed
88	Muzafar Ali Rajpar	N.S.F	N.S.Feroze	0.900	100%	100%	8	-	09-2017	Completed
89	Taj Muhammad Rajper	N.S.F	N.S.Feroze	1.303	100%	100%	14	-	09-2017	Completed
90	Chabhar Khan Mari	N.S.F	N.S.Feroze	1.476	100%	100%	18	-	09-2017	Completed
91	Jumo Khan Shar Muhalla Gul Bahar Shar	N.S.F	N.S.Feroze	0.665	100%	100%	4	-	09-2017	Completed
92	Shamis Din Dahri	N.S.F	N.S.Feroze	1.578	100%	100%	20	-	09-2017	Completed
93	Abdul Rehman Dahri	M.Pur	N.S.Feroze	0.979	100%	100%	10	-	09-2017	Completed
94	Ali Bux Rajper	N.S.F	N.S.Feroze	0.814	100%	100%	6	-	09-2017	Completed
95	Muhammad Moosa Rajper	N.S.F	N.S.Feroze	1.257	100%	100%	12	-	09-2017	Completed
96	Anwardin Khaskheli	N.S.F	N.S.Feroze	0.980	100%	100%	10	-	09-2017	Completed
97	Ghulam Murtaza Hesbani	Bharya	N.S.Feroze	1.110	100%	100%	6	-	09-2017	Completed
98	Arbab Ali Wagan	N.S.F	N.S.Feroze	1.710	100%	100%	19	-	09-2017	Completed
99	Ali Khan Lashari	N.S.F	N.S.Feroze	0.898	100%	100%	9	-	09-2017	Completed
100	Abdul Hamed Khaskheli	N.S.F	N.S.Feroze	1.048	100%	100%	11	-	09-2017	Completed
101	Khadim Hussain Chandio	Moro	N.S.Feroze	0.697	100%	100%	5	-	09-2017	Completed
Sub-Total N.S.Feroze				49.505	100%	100%	485	-		

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
District Khairpur (NA-216)										
102	Syed Zafar Ali Shah	Nara	Khairpur	0.947	100%	100%	13	-	10-2017	Completed
103	Mujahid Muhammad Khan Bhambhro	Nara	Khairpur	1.157	100%	100%	18	-	10-2017	Completed
104	Dargah Syed Naban Shah Goth	Nara	Khairpur	2.210	100%	100%	21	-	10-2017	Completed
105	Haji Liaqat Bhatti / Muhammad Sharif Ali Nawaz Chandio	Nara	Khairpur	1.832	100%	100%	21	-	10-2017	Completed
106	Muhammad Nawaz & Abdul Razzaq Chandio	Nara	Khairpur	2.170	100%	100%	24	-	10-2017	Completed
107	Mehmood Khan Bhambhro	Nara	Khairpur	1.157	100%	100%	9	-	10-2017	Completed
108	Allah Warayo Aradin	Nara	Khairpur	1.752	100%	100%	15	-	10-2017	Completed
109	Adam Makbool Bhambhro	Nara	Khairpur	1.208	100%	100%	17	-	10-2017	Completed
110	Lashkar Faqir Chang	Nara	Khairpur	3.070	100%	100%	39	-	10-2017	Completed
111	Lemoon Khan Chang	Nara	Khairpur	1.785	100%	100%	25	-	10-2017	Completed
112	Imam Bux Shar / Mumtaz Ali	Nara	Khairpur	2.073	100%	100%	26	-	10-2017	Completed
113	Aijaz Abad	Nara	Khairpur	9.399	100%	100%	105	-	11-2017	Completed
114	Malik Abdul Sattar & Sain Bux	Nara	Khairpur	1.695	0%	0%	-	-	Not Workable Report by XEN & Consultancy	
Sub-Total Khairpur				30.456	94%	100%	333	-		
District Khairpur (NA-216)										
115	Jameel Ahmed Rajpar	Faiz Gunj	Khairpur	1.580	100%	100%	20	-	10-2017	Completed
116	Ustad Karam Ali Shar	Faiz Gunj	Khairpur	1.491	100%	100%	15	-	10-2017	Completed
117	Muhammad Daud Baladi	Faiz Gunj	Khairpur	0.851	100%	100%	6	-	10-2017	Completed
118	Iqbal Shar (Ustad Qasim Baluch)	Faiz Gunj	Khairpur	1.996	100%	100%	21	-	10-2017	Completed
119	Noor Muhammad Chang	Faiz Gunj	Khairpur	1.040	100%	100%	12	-	10-2017	Completed
120	Abdul Rauf Shar	Faiz Gunj	Khairpur	1.618	100%	100%	16	-	10-2017	Completed

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
121	Raza Muhammad Chang	Faiz Gunj	Khairpur	0.937	100%	100%	7	-	10-2017	Completed
122	Ali Nawaz Shar	Faiz Gunj	Khairpur	0.945	100%	100%	8	-	10-2017	Completed
123	Ghulam Qadir Daidano	Faiz Gunj	Khairpur	0.847	100%	100%	10	-	10-2017	Completed
124	Rehmatullah Chang	Faiz Gunj	Khairpur	1.296	100%	100%	6	-	10-2017	Completed
125	Hakeem Muhram Rajpar	Faiz Gunj	Khairpur	0.794	100%	100%	6	-	10-2017	Completed
126	Dargah Radhan Mashique	Faiz Gunj	Khairpur	1.351	100%	100%	17	-	10-2017	Completed
127	Muhram Kalhoro	Faiz Gunj	Khairpur	1.355	100%	100%	14	-	10-2017	Completed
128	Muhammad Hashim Khaskheli	Faiz Gunj	Khairpur	1.340	100%	100%	19	-	10-2017	Completed
129	Rab Nawaz Bhambhro	Faiz Gunj	Khairpur	1.731	100%	100%	19	-	10-2017	Completed
130	Hadi Bux Rajpar	Faiz Gunj	Khairpur	1.095	100%	100%	15	-	10-2017	Completed
131	Hyder Chang	Faiz Gunj	Khairpur	1.510	100%	100%	18	-	10-2017	Completed
132	Muhammad Amin Shar	Faiz Gunj	Khairpur	1.359	100%	100%	14	-	10-2017	Completed
133	Dargah Mango Faqir	Mirwah	Khairpur	0.930	100%	100%	8	-	10-2017	Completed
134	Hafiz Muhammad Qasim	Mirwah	Khairpur	0.878	100%	100%	10	-	10-2017	Completed
135	Haji Allah Abad	Mirwah	Khairpur	1.085	100%	100%	11	-	10-2017	Completed
136	Hussain Bux Phull	Mirwah	Khairpur	1.012	100%	100%	6	-	10-2017	Completed
137	Masti Khan Dasti	Mirwah	Khairpur	0.940	100%	100%	9	-	10-2017	Completed
138	Sodo Khan Mangsi	Mirwah	Khairpur	0.918	100%	100%	8	-	10-2017	Completed
139	Haji Bahano Khan Dasti	Mirwah	Khairpur	0.898	100%	100%	9	-	10-2017	Completed
140	Durban Ali Shar	Mirwah	Khairpur	1.348	100%	100%	12	-	10-2017	Completed
141	Ashique Kubar	Mirwah	Khairpur	1.436	100%	100%	10	-	10-2017	Completed
142	Muhalla Ali Sher Aamur	Mirwah	Khairpur	1.049	100%	100%	7	-	10-2017	Completed
143	Katheri	Faiz Gunj	Khairpur	2.029	100%	100%	25	-	10-2017	Completed
144	Muhammad Rustam Shar	Faiz Gunj	Khairpur	1.375	100%	100%	18	-	08-2017	Completed
145	Hoat Khan Shar	Mirwah	Khairpur	1.182	100%	100%	10	-	08-2017	Completed
146	QalandarBux Solangi	Mirwah	Khairpur	0.756	100%	100%	6	-	08-2017	Completed
147	Sher Muhammad Shar	Mirwah	Khairpur	1.863	100%	100%	15	-	08-2017	Completed

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
148	Muhammad Yaqoob Morojo	Faiz Gunj	Khairpur	1.476	100%	100%	18	-	08-2017	Completed
149	Raja Shar	Faiz Gunj	Khairpur	1.265	100%	100%	14	-	09-2017	Completed
150	Amb Faqeer Maganhar Malang Ali	Mirwah	Khairpur	1.140	100%	100%	12	-	09-2017	Completed
151	Haji Mula Mevo @ Mir Muhammad	Mirwah	Khairpur	1.660	100%	100%	23	-	09-2017	Completed
152	Muhammad Daud Rajpar	Faiz Gunj	Khairpur	1.654	100%	100%	21	-	10-2017	Completed
153	Muhammad Muhsin Samore	Mirwah	Khairpur	1.139	100%	100%	12	-	10-2017	Completed
Sub-Total Khairpur				49.166	100%	100%	507	-		
District Khairpur (NA-217)										
154	Mir Hassan Tanwari	S/Dero	Khairpur	0.686	100%	100%	11	-	10-2017	Completed
155	Ghulam Abbas Bhambhro	S/Dero	Khairpur	0.994	100%	100%	11	-	10-2017	Completed
156	Ghulam Hyder Mari	S/Dero	Khairpur	0.838	100%	100%	3	-	10-2017	Completed
157	Muhammad Murad Dahri	S/Dero	Khairpur	1.186	100%	100%	14	-	10-2017	Completed
158	Muhammad Juman Mangnejo	S/Dero	Khairpur	1.311	100%	100%	11	-	10-2017	Completed
159	Khuda Abad Bhagat	S/Dero	Khairpur	1.359	100%	100%	15	-	10-2017	Completed
160	Qabool Behlar	S/Dero	Khairpur	0.817	100%	100%	6	-	10-2017	Completed
161	Muhammad Saleh Solangi	S/Dero	Khairpur	1.173	100%	100%	13	-	10-2017	Completed
162	Muhalla Yaqoob Kori	S/Dero	Khairpur	0.769	100%	100%	7	-	10-2017	Completed
163	Muhalla Nebaho Solangi	S/Dero	Khairpur	0.883	100%	100%	8	-	10-2017	Completed
164	Muhalla Abdul Qadir Memon	S/Dero	Khairpur	1.122	100%	100%	9	-	10-2017	Completed
165	Ramz Ali Lashari	S/Dero	Khairpur	0.838	100%	100%	8	-	10-2017	Completed
166	Sanwal Narejo	S/Dero	Khairpur	1.416	100%	100%	10	-	10-2017	Completed
167	Gul Hassan Hariya	S/Dero	Khairpur	0.687	100%	100%	4	-	10-2017	Completed
168	Ghulam Shabir Noohpoto	S/Dero	Khairpur	0.702	100%	100%	6	-	10-2017	Completed
169	Muhalla Mir Khan Chang	S/Dero	Khairpur	1.058	100%	100%	12	-	10-2017	Completed

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
170	Gullan Bhagat	S/Dero	Khairpur	1.261	100%	100%	14	-	10-2017	Completed
171	Muhalla Solangi Village Gadh Sharif Hingorja	S/Dero	Khairpur	0.937	100%	100%	9	-	10-2017	Completed
172	Walani & Jalani	S/Dero	Khairpur	1.499	100%	100%	21	-	10-2017	Completed
173	Muhalla Suleman, Village Barkat Arain	S/Dero	Khairpur	0.852	100%	100%	11	-	10-2017	Completed
174	Soomra Muhalla Sami	S/Dero	Khairpur	0.825	100%	100%	8	-	10-2017	Completed
175	Muhalla Allah Waryao Sehto	S/Dero	Khairpur	0.799	100%	100%	5	-	10-2017	Completed
176	Kamdar Inyat Muhalla Ahmed Shah	S/Dero	Khairpur	1.622	100%	100%	18	-	10-2017	Completed
177	Muhalla Dodai Sehta	S/Dero	Khairpur	0.891	100%	100%	9	-	10-2017	Completed
178	Dost Ali Maree & Dodai Noohpota	S/Dero	Khairpur	1.266	100%	100%	13	-	10-2017	Completed
179	Machi Khan Hattar	S/Dero	Khairpur	1.013	100%	100%	8	-	10-2017	Completed
180	Din Muhammad Solnagi	S/Dero	Khairpur	1.034	100%	100%	11	-	10-2017	Completed
181	Muhalla Bisharat Arain	Gambat	Khairpur	1.005	100%	100%	12	-	10-2017	Completed
182	Muhammad Siddique Jamro	Gambat	Khairpur	0.825	100%	100%	4	-	10-2017	Completed
183	Razzique Dino Narejo	Gambat	Khairpur	0.769	100%	100%	7	-	10-2017	Completed
184	Mureed Maree	Gambat	Khairpur	1.013	100%	100%	12	-	10-2017	Completed
185	Syed Imam Ali Shah	S/Dero	Khairpur	0.959	100%	100%	8	-	10-2017	Completed
186	Nawabuddin Arain	S/Dero	Khairpur	1.104	100%	100%	9	-	08-2017	Completed
187	Allah Bux Shaikh	S/Dero	Khairpur	0.814	100%	100%	8	-	08-2017	Completed
188	Bux Ali Behlam & Hasim Ali	Gambat	Khairpur	1.057	100%	100%	10	-	08-2017	Completed
189	Sanhro Mall	Gambat	Khairpur	0.891	100%	100%	6	-	08-2017	Completed
190	Farooqui Punjabi Mareechea & Others	Gambat	Khairpur	0.893	100%	100%	7	-	08-2017	Completed

Sr. No.	Name of Scheme	Tehsil	District	Approved Estimate	Financial %age	Physical %age	Poles Installed	Poles To Be Installed	Date of Completion	Present Status
191	Add T/F Syed Najeebullah Shah	Kingri	Khairpur	0.793	100%	100%	5	-	08-2017	Completed
192	Mehrab Jatoi	Kingri	Khairpur	0.896	100%	100%	9	-	08-2017	Completed
193	Shafi Muhammad Kanhar	Kingri	Khairpur	0.950	100%	100%	11	-	08-2017	Completed
194	Village Noor Muhammad Shambani	S/Dero	Khairpur	0.917	100%	100%	8	-	09-2017	Completed
195	Ustad Qalandar Bux Soomro	S/Dero	Khairpur	0.702	100%	100%	4	-	09-2017	Completed
196	Mallah Muhalla Sagyoon	S/Dero	Khairpur	0.697	100%	100%	4	-	09-2017	Completed
197	Pir Bux Sial	S/Dero	Khairpur	0.782	100%	100%	8	-	09-2017	Completed
198	Muhalla Ayoub Narejo & Wadero Ali Murad Narejo	S/Dero	Khairpur	0.938	100%	100%	11	-	09-2017	Completed
199	Muhalla Muhammad Paryal Solangi	S/Dero	Khairpur	0.868	100%	100%	7	-	09-2017	Completed
200	Muhalla Larik (Juman Chang)	S/Dero	Khairpur	0.806	100%	100%	3	-	09-2017	Completed
201	Add T/F Muhalla Sikandar Shah	Gambat	Khairpur	1.375	100%	100%	13	-	09-2017	Completed
202	Dhani Bux Phull	Gambat	Khairpur	1.009	100%	100%	13	-	09-2017	Completed
203	Ghous Bux Nohani	Kingri	Khairpur	0.982	100%	100%	8	-	09-2017	Completed
204	Makhan Solnagi	S/Dero	Khairpur	1.037	100%	100%	11	-	10-2017	Completed
Sub-Total Khairpur				49.923	100%	100%	473	-		
GRAND TOTAL				229.072	99%	100%	2235	0		